


केन्द्रीय विधुत अनुसंधान संस्थान
स्विचगियर परीक्षण एवं विकास केन्द्र
गोविन्दपुरा भोपाल 462 023

MONTHLY PROGRESS REPORTS OF CIVIL ENGINEERING DIVISION

Details of Contracts Entered During the Month of November 2025

Date: 01/12/2025

1	2	3	4	5	6	7	8	9	10	11	12	13	14
Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single Two Bid System)	Last date of receipt of tender/Submission of bid	Nos. of tenders received	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tender/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of Contract
1	Reconstruction of Toilets Block (G+1) for STL and EMTL Division by demolishing the old existing toilet block at CPRI, STDS, Govindpura, Bhopal.	Online (Tender wizard) & CPRI Website	07.02.2025	Two Bid System	24.02.2025	3	3	Nil	Yes	14(14)/CED/1014/2025-26/9-12/156-159 dated 28/04/2025.	M/s. W. M. Pamnani, 83, Prince Colony, Idgah Hills, Bhopal	Rs. 27,06,085/-	Work completed on 13.11.2025


 01/12/25
 अभि. अधिकारी ग्रेड-4

इकाई प्रमुख, एसटीडीएस, भोपाल